







7.1.4 Water conservation facilities available in the Institution.

Water conservation facilities available in the Institution.

**Service report
Rain water harvesting**

Rainwater Harvesting Maintenance

#	<u>Condition of RWH</u>	<u>Work completed by</u>	<u>Supervisor sign and Remarks if any</u>
	Rain water Harvest at main block 4 Nos		
1	<u>RWH 1</u> - Main building Civil structure damaged and Tally went inside	18/3/2018 Mr. Selvam & Mr. Palariswami campus staff Removed all Tally and sand and refilled	Civil structure Pending.  18/3/2018 the Remedy completed
2	<u>RWH 2</u> - Main Building Painting, civil structure and need to refill Tally	25/3/2018 Mr. Manoharan Mr. Kumaresan campus staff Removed Tally and sand and refilled.	Painting & civil work Pending  25/3/2018 the Painting work complete
3	<u>RWH 3</u> - Main building outer civil structure Crack filling work	Mr. Simson campus staff completed work 4/04/2018	 4/4/2018 work complete
4	<u>RWH 4</u> - Main Building Refining work of Tally and sand due to material went 1' down	Mr. Palariswami Mr. Manoharan campus staff Refilled the existing material available at ground. 10/04/2018 & 11/07/2018	 11/4/2018 work complete

Accounting

Condition of RWH

Work Completed by


Supervisor Remarks / Signature

2. Mech and Civil block

RWH 5 - Mech

Refilling work of Dally and Sand. Tree roots damaged the civil structure under 1 feet.


Mr. Manoharan
Mr. Selvam
Refilled the existing material
2/05/2018


2/5/2018
Civil work is pending
Pending work completed.

6) RWH 6 - CIVIL

Civil work and Painting work


Mr. Kumarasamy
Completed civil work with existing material in stores.
18/05/2018
19/05/2018



20/5/2018
Painting work is pending

7) RWH 7

E.E., Refilling of Jelly

Mr Dilli babu and Ramesh refilled the jelly with existing material
12/06/2018
13/06/2018


13/6/2018
need to verify proposals sent the enclosed also



Condition of RWH

work completed by

Supervisor
Signature

8)

RWH 8 - BCB

Civil structure damaged due to tree roots

Mr. Selvamani & Lohidoss. are rectified.
13/07/2018 &
14/07/2018



14/07/2018
Completed

9)

RWH 9 - BCB

Serial number over structure is shaded.

Mr. Gangadharan painted and numbered.
5/08/2018



5/8/2018
Completed
but numbering should be in good bolded/division

10)

RWH 10 - BCB

Mud formed inside the ring of concrete

Mr. Gundan removed mud and filled with weighted sand.
18/8/2018, 19/8/2018
20/8/2018.



20/8/2018
Completed with our existing material

11)

RWH 11 - PC

Grass formed inside and boundaries

Ms. Kalpanamma and Ms. Devi removed grass inside and outer boundaries of ring.
15/9/2018


15/9/2018
Completed with our cavity material omitted at stores

12)

RWH 12

~~Brumby~~ Rings are filled with plastic material

Ms. Renuka Devi removed and collected in a bag. is thrown into garbage collector.
18/10/2018


18/10/2018

Rain water Harvesting

Work Completed
by Computer Staff


Supervisor
Signature

13)

RWH13

PIP coupling
damaged
and Refrury
work of Tally

Mr. Vinayagamoni
Plumber and
Selvam helper
rectified pipe
coupling with
existing material
in streets on
14/11/2018.
Mr. Palanisami
and Manoharan
Refilled Tally
15/11/2018 &
16/11/2018.


14/11/2018
Work Completed
No remarks.



16/11/2018


14)

RWH14

Tally Refrury
and Sand

Mr. Kumarasen
& Rajesh
Refilled the
existing Tally
and sand
for three
days
8/12/2018,
9/12/2018 &
13/12/2018.


13/12/2018
Work Completed
but delayed
due to other
computer works.




Dr. B.R.RAMESH BAPU
B.E., M.E., M.S (Engg) - Ph.D.
PRINCIPAL
PRATHYUSHA ENGINEERING COLLEGE
Poonamallee to Thiruvallur High Road,
Chennai - 602 025.

15)

RWH15

Civil work and
Tally Refrury
work.

Mr. Simon
Completed
Civil work
with existing
material
on 5/1/2019


5/1/2019
Work Completed
Civil work
completed.
Tally and
Refrury work
pending

Rash water harvest work assigned to Supervisors sign

16)

RWH 16
Civil structure,
Painting, Tally
and Sand Refill
work.

Mr. Suresh
completed
civil work
on 8/2/2019

Mr. Selvam
and Manoharan
campus staff
Refilled the
Tally and sand
with existing
material
on 9/2/2019 to
11/2/2019.

Mr. Kumarasen
painted on CIVIL
Structure on
12/2/2019.


8/2/2019
work completed



11/2/2019
work complete


12/2/2019
work complete

17)

RWH 15
Pending work
Tally and
sand Refill
work

Mr. Kumarasen
and Palaniswami
Refilled the
Tally and
sand for
three days
10/02/2019


12/3/2019
work completed
Activity it should
complete in 30
days but
delayed due
to other works


Dr. B. R. RAMESH BAPU
B.E., M.E., M.S (Engg.), Ph.D.
PRINCIPAL

PRATHYUSA ENGINEERING COLLEGE
Poonamallee to Thiruvallur High Road,
Chennai - 602 025.